

**Minutes of the Meeting held on 15.09.2011, 16.09.2011 & 17.09.2011 under the Chairmanship of Chief Secretary, Government of Jharkhand.**

**Attendance: Attached as Annexure-I**

[A] At the outset the Chief Secretary welcomed the representatives of companies and said that the State Government is committed to promote industrialization and to provide companies necessary support from the government. However, he said that after signing MOUs, several companies have not taken necessary initiatives to implement their projects. They have also not exhibited their seriousness by acquiring the necessary land.

The Chief Secretary said that despite companies being allocated coal mines, iron ore mines and water resources, they have not make progress as expected/committed in the MOU. Many units had not made any progress in spite of assurance in previous reviews.

After review of the progress made by the companies, following decisions were taken;

1. The Companies which have not shown their seriousness by taking adequate steps to acquire needed land. The state resources (water/mines/linkages) will not be process further for the allocation to the units.
2. The units falling under category 1, their MOU will be cancelled and it will not be extended, if the due time has already expired. The Department of Industries will process these files in next 60days for final decision of the Govt.
3. The Department of mines, water resources, JSEB/Energy will take final decision on category 1, units for dereserving it. The Department of Industries will provide final list for the action.
4. (a) The units which had identified plant site, acquire/arrange necessary land, They will submit detail work plan for all other activities. Accordingly such detail action plan will become automatically part of MOU. This will be reviewed.

(b) Plant site identified, some land acquired, remaining land can be arranged in following manners:

(i) ST land, DC will decide matter maximum in 90 days of filling of the petition in their court/office.

The DCs may hold camp courts/court thrice in a week to expedite it.

(ii) GM land can be transferred to insure to make raiyati land contiguous and working may be easy. The deptt. of revenue will play proactive role to finalise it in max. 180 days.

(iii) Raiyati land can be acquired as consent award, purchase, acquisition under LA act 1894.

(iv) Provisions of Pesa in schedule area has to followed for identification of plant site as first steps, The steps b(i-iii) will be followed accordingly. The Go of Deptt. of revenue will be followed.

(v) Deptt. of revenue/concern Divisional Commissioner/concern DCs & their team will play proactive role in arranging the land to genuine & serious investors.

(vi) Divisional Commissioners/DCs will review monthly progress with units, in order to facilitate it.

(vii) Deptt. of Industry will co-ordinate with deptt. of revenue /DCs/Divisional Commissioner on regular basis.

(viii) Dedicated pool of revenue officers may be given to a fix time period to verify the revenue records, authenticity of nature of land, its holdings, succession genrelgy. The cost may be recovered from intending units.

(ix) Mundari Khutkatti land may be decided as CNT act/direction of deptt. of revenue & land reforms.

(x) The possession/mutation/deed of convence which ever is applicable may be expedited on priority, so units can made boundaries and start actual work.

(xi) Issue of circle rate for industries reportedly have been made uncompetitive. So, competent authority in the deptt. of revenue & land

reforms, Board of revenue. Deptt. of registration, DCs may take necessary corrective steps.

(xii) DC, Saraikela-Kharsawan/ Chaibasa/ Jamshedpur/ Ranchi/ Lohardaga/ Ramgarh/ Bokaro/ Dumka/ Godda had major role to play.

(xiii) For JSPL Provisions of Pesa in schedule area has to followed for identification of plant site as first steps, The steps b(i-iii) will be followed accordingly. The Go of Deptt. of revenue will be followed.

(xiv) It also come to knowledge that even captive mines allotted to industries, but word "captive mines" not included in lease deed and its limitation. The deptt. of mines must relook into it and the mistake may be corrected immediately.

(xv) Deptt. of mines must arrange a meeting of Iron ore/coal mines to make raw material available to state industries on long term agreement on commercial terms. Several industries of sponge iron ore getting sick in Giridih, Jamshedpur, Saraikela, Ramgarh etc. Because of non availability, non affordability of price of minerals.

(xvi) Deptt. of mines examine legal aspect of captive allotment of mines and its cancellation in view of No/zero progress/ cancellation of MOU by units.

(xvii) DI will arrange review at level of Secretary Industries of S.No. 5,6,7,8,9 on monthly basis from November 2011 after obtaining action plan of upto March 2012, month wise, by 30 Oct.2011, as commitment of units & expected action from Govt.

(xviii) Now MOU signed units, if grounded the project will be entitle to avail the facilities under new proposed industrial policy where DOP will be in April 2011 or after wards, rest under previous policy under strict compliance of rules etc.

5. The Chief Secretary also made it clear that the companies which exhibit genuine progress on the ground would get all support by the state Govt. and they shall be put on 'Fast Track' for redressal of their issue. Deptt.

of Industries will identify and notify such projects. So, all the authorities can be given due importance.

6. Deptt. of Mines & Geology should evaluate actual requirement of iron ore and make an assessment of already allotted mines on the guide lines of Indian Bureau of Mines by their own agency or independent competent agency having such expertise. It will assess the requirement/existing mines of old allottees like Tata Steel, SAIL, Usha Martin etc.
7. A sub committee under the Chairmanship of Adl. Chief Secretary, Mines & Geology Deptt. should be formed for the purpose, in which representative of SAIL/Usha Martin/Private mines (non captive) will also be called.
8. Details of pelletisation plant road map must be prepared as joint venture with JSMD, to discuss and facilities long term tie up with units (MOU) had land, not allotted mines, but interested in pelletisation plant. It will meet bi-monthly. Secretary Deptt. of industry/ representative of Revenue & land reforms and Law will also represent.
9. If any Company who is not serious in implementing their project, and if it is found that, they have not made any substantial progress, towards establishment of industrial units, resources like Mines, Water, Power etc, allotted/allocated to them, must be cancelled, so that it can be allotted/allocated to some other Co.
10. A sub committee under principal Secretary WRD exist for water allocation. It should meet quarterly. DI/CE WRD will be joint convener for it.
11. A sub committee under chairmanship of Principal Secretary energy is constituted to resolve the issue of power, DVC/NTPC/JSEB will be represented. The quarterly review is must. DI/CE will be joint convener.
12. A sub committee of Secretaries will be constituted to resolve the issue. In which Deptt. of mines, including, WRD, Energy, Revenue & Land reforms will be represented. DI will be convener. It will meet monthly

to address specific issue of units. It is not possible for CS to attend all issues in short span of time.

[B] The performance of the companies signed MOU were reviewed one-by-one and following decisions were taken regarding specific companies:

1. **M/s Tata Steel Ltd.(Green Field & Brow Field Projects).**

The representative the Co. apprised the Committee that there is no land issues in West Singhbhum right now. However, issues regarding land at Saraikela should be taken care of. The Co. requires more Iron ore Mines for both the projects in future. The Committee observed that the mines already allotted the Co. sofar is more than sufficient and taken following decision:-

- i. Assessment of already allotted mines, to the Co. on the guide line of Indian Beauru of Mines/independent must be submitted. It will be examined by Deptt. of Mines and will give its report on it. Total area allocated and mined so far, is mined (completed) area, return to state.
- ii. Mining plan for, mining lease of Ankua mines, must be submitted.
- iii. Requirement & present status of the iron ore, & mines should be ascertained. Deptt. of Mines will evaluated actual requirement of iron ore.
- iv. Progress on the Green Field is almost non starter. The companies representative informed that it will not be possible without adequate raw material new support.
- v. The representative informed in the Brown Field already capacity of 10MT will be commissioned by July 12. The existing old mines and new allotted Ankua will not be adequate to this plant. Already 21000 crore investment had been made.

Ap-

2. **M/s Bhusan Power & Steel Ltd.**

It has been apprised that, the Co. has purchased 320 acres of land. Further acquisition of 133.84 acres of Rayati land, and transfer of 52.19 acres of S.T. and 59.74 acres of G.M. land is pending with D.C. East Singhbhum. Stamp duty rate dispute is not settled yet. WRD has sanctioned 57.92 MCM water from Subarnarekha River. Co. has got ML of 1.6 MT of iron ore in Chatiburu in year 2006, but PL has not been done so far. Following decisions have been taken:-

- i. D.C. East Singhbhum must process the land applications, and issues regarding transfer of G.M. land including S.T. land should be settled in 7 days.
- ii. Divisional Commissioner, Kolhan Div. should resolve the stamp duty rate issue, with concern DC in 15days along 2(i).
- iii. A Complete time bound programme for PL, must be submitted by the Co. and if progress is not made for PL, accordingly, ML will be cancelled by deptt. of mines.
- iv. WRD should make a review whether water allocated to the Co. from Subarnarekha river is sufficient or more than adequate.
- v. Another source of water may be given temporally for construction and Co. is willing to supply water to near by villages and displaced from this source as part of CSR. Deptt. of Revenue & Land reforms, industry, along DC, DW & DW & SD may examine and decide on it.

3. (a) **M/s Jindal Steel & Power Limited (Steel Plant at East Singhbhum).**

It has been apprised that there is no substantial issue is pending to steel plant. However, it has been reported that, Co. has purchased 285 acres of land. Application for power from Jadugora substation for construction work is pending with JSEB, Jamshedpur. 90MT. iron ore mines is allotted in Jeraldaburu. The following decision is taken:

- i. Application for power supply, from Judugora substation must be sanctioned by JSEB in 15 days.
- ii. Land issue related to iron ore mines West Singbhum will be looked after by Div. Commissioner, Kolhan.
- iii. The progress on steel plant is extremely slow where as CPP at Godda is progressing much faster speed. The synchronisation is important of two projects. The promoter need to be serious on this aspects to avoid future complications.

(b) **Power plant at Godda.**

It has been apprised that, the application for acquisition of 864.13 acres of Rayati land and transfer of 345.86 acres of G.M. land is pending with DC. Godda. 19.97MCM water from Sunderdam is allocated and balance 22.03MCM to be allocated from Gomani & Jalhara Nadi. Application for approval of power connection from 133/33KV Lalmatia, Dumka line is pending with JSEB. The following decision is taken:

- i. Land agreement issue should be taken care of . It should be done in next 7days, by Div. Commissioner, Santhal Pargana along provision of SAR-PESA.
- ii. Model agreement for water must be signed by C.E.WRD, in 7days. Rest water allocation issues should be resolved in 10days.
- iii. Application pending with JSEB, Dumka, for approval, must be granted in 7days.
- iv. Model water agreement had been approved by WRD. It is applicable to all units. WRD may start charging full charge for blocked/ reserved water from the date of comfort letter/allocation. So, unnecessary resources may not remained locked for several years without use and discourage industrilisation of state.
- v. Assignment of power plant from JSPL to JPL must be expedited.

At -

**4. M/s Jindal Steel & Power Ltd.(Power Plant at Dumka).**

It has been apprised that the Co. has applied for acquisition of 696.76 acres of Rayati land and transfer of 257.38 acres of GM land to DC, Dumka. 36MCM water has been sanctioned, but they want water from river Ganga and Masanjore Dam. 750KVA load has been sanctioned by JSEB. Amakonda, Murgadangal coal block has been allotted. The committee directed the Co. to expedite the work. It is important as Patratu steel plant is progressing better than Jamshedpur. So, CPP progress must be accordingly[3(a){iii}].

**5. M/s Rungta Mines Ltd(Steel plant at Chaliyama, Sarikela).**

It has been apprised that Co. has purchased 182 acres of land in Chaliyama. Sponge iron plant is already operational \. Permission granted for 5000M<sup>3</sup>/h of water. Regarding power supply, reply of objections raised by JSEB, not given by the Co. Coal block at Bundu, Hazaribagh has been allotted. Kodlibad iron ore mines has been allotted. The following decision has been taken:

- i. Co. first give reply to the objection raised by the JSEB.
- ii. Co. must submit iron ore mines status, already allotted to them and also submit a detail plan of what will be done in next 6 months.
- iii. A meeting should be convened with WRD for, reallocation/priority of water requirement. Assurance for water should be given accordingly.
- iv. M/s Rungta Mines had maximum iron ore mines, it is largest exporter, even then captive mines for MOU allotted, and unit is not taking interest. It was avoidable.
- v. CPP evacuation must be expedited by JSEB.
- vi. The progress is extremely slow and unsatisfactory in last 15 months no substantive progress made.

**6. M/s V.S. Dempo & Company Pvt.Ltd.**

Total land requirement of the Co. is 450 acres. Out of which 110 acres has been purchased. 220 acres of land is GM land & S.T. land (GM 140 &

S.T 80), which is pending with DC, West Singhbhum. Co. was directed to procure balance 120 acres of Raiyati land first, but it has not been done. It should be done in priority. It shows lack of seriousness. If it is not done in next 3months. MOU may be cancelled and land may be returned to raiyats. DC/Div Commissioner will review and expedite and see the seriousness of the units. Its name need to corrected as per companies law, transfer of share and ownership change.

7. **M/s Essar Steel Jharkhand Ltd.**

The Co. was show caused in Jan,2011, A decision was taken on 10.05.2011 to review its phase wise progress in three months. It has been apprised that, no land has been arranged by the Co. sofar. None other substantial progress is made in this regard. It has got mines, the progress on the development must be reviewed by mines deptt. in view of even non identification of plant site. It appears absolute non-serious, only interested in resources. August 10 to till today progress is zero.

8. **M/s Horizon Loha Udyog Ltd.**

The Co. has purchased 113 acres of land. Feasibility report for supply of 1.83MCM water from Taraya Nala has been submitted to WRD. ML for 20MT captive iron ore mines at Setaruia has been allotted. Agreed for 2.00 acres of GM land for diversion of land for forest clearance for iron ore mines. Progress is absolutely unsatisfactory. The cancellation of MOU/mines may be consider if next 6 month substantial progress not made. A detail action plan is to be submitted before 30 Oct.2011 for monthwise progress by March 12. It has to submit detail activity will be done by units and expectation from the state.

9. **M/s Prakash Ispat Ltd.**

It has been informed that the issues regarding possession of 75 acres of vacant G.M. land has to be resolved. The Co. is directed to erect boundary wall, after taking possession of land first. Other issues will be taken careof thereafter. Rest as para 8 M/s Horizon Loha Udyog Ltd. need to submit

details of action monthwise for March 12. DC will ensure possession in 60 days, otherwise allotment may be cancelled and unit will look other site.

**10. M/s Corporate Ispat Alloys Ltd.**

It has been informed that there is no issues, of the Co. is pending sofar. Transfer of 28.00 acres of G.M. land is forwarded to Div. Commissioner. 12.00 acres of land is under process to be forwarded by DC, Saraikela in 10 days. Div. Commissioner will expedite in 30 days. Deptt. of revenue will act as per act.

[C] Status of non-mou signed, but grounded projects were reviewed on 16.09.2011, as under.

**1. M/s Jamna Auto Pvt. Ltd, Karnidih, Chandil.**

The representative of Co. informed that, they have established a plant for Mfg. of Automobile Spring Leaf at Karnidih, Chandil along NH. 33. They have invested around RS. 70Cr. and started trial production. It is a Haryana based Co. already having their plant in other states also. The Groups turnover is around Rs, 1000 Cr. It has no issue with state Govt. It will be entitle to date benefit under new state industrial policy as per guidelines/procedure.

**2. M/s Bramhputra Metalics Ltd, Gola, Ramgarh.**

The representatives of the Co. informed that the Co. is setting up a steel plant, of 0.3 MTPA, capacity with investment of Rs. 2004.96 Cr. at Gola, Ramgarh, They have purchased 110 acres of land at Gola and established a plant in which 0.1MTPA DRI+SMS is commissioned. They have made an investment of Rs. 285.74 Cr. sofar. They have applied for fixation of Date of production to Deptt. of Industries. DI must see it is disposed off in 3 months before 30 Nov.11. MOU without assurance of mines/resources may be signed.

**3. M/s Bokaro J.P. Cement Ltd. Bokaro.**

The representatives of the Co. informed that the Co. has established a Cement Plant, of 2.1MTPA, Capacity with an investment of around Rs. 400 Cr. at Bokaro Industrial, Area, Balidih, Bokaro. The plant has started production since May-2011. It has requested to develop infrastructure

road/light by BIADA. The unit also requested to implement/maintain the project, if given by BIADA. It will also contribute more than 50% in road project at least. Even contribution in lighting can be negotiated by BIADA. MD BIADA authorised to complete it. Secretary Industries, informed that enough money is available at BIADA.

4. **M/s Tata Blue Scope Steel Ltd. Jamshedpur.**

The representatives of the Co. informed that a plant is being established in Jamshedpur for Mfg. of Colour coated steel, with an investment of Rs. 1148.00 Cr. They have already invested Rs. 990.00Cr. and likely to start production in November-2011. It will provide prefabricated building solution. Development Commissioner may see the feasibility of pre fabricated in health, education panchayat, RD, remote blocks/panchayat etc. for use of this materials. MP is implementing this concept.

5. **M/s Metalsa Ltd. Jamshedpur.**

The representative of the company was absent. It is evident with their written submission that some facilities is required.

There is no any issues raised by the above companies. But in light of their achievement, it has been decided, that their issues, regarding, DOP, incentives under JIP, Mines, Water & Power, in future, must be taken in priority. The Cos. has been asked to submit their application to respective departments in this regard.

[D] Status of the Companies, who have signed MOU with respective departments on 17.03.2011, were reviewed on 16.09.2011, as under:

1. **M/s AVI Hospitality, Mumbai; For Hotel, with Department of Tourism.**

The representative of the company was absent.

It has been apprised that the Co. has not submitted their detail proposal in the concern Tourism department sofar. The deptt. of Tourism must speak/Communicate with unit and take final decision before 31Dec.2011.

47-

2. **M/s Amrapali Golf Homes Pvt. Ltd; For development of Golf Course & Resort, at Ranchi, with Department of Tourism.**

The representative of the Co. informed that, the Co. requires 100 acres of land for proposed project. Adityapur Industrial Area Development Authority (AIADA) has cleared their project in project clearance Committee's meeting. The representatives of AIADA is absent. Secretary Industry informed that there is no land available in AIADA. How and for what, project is cleared, details to be obtained.

3. **M/s Amrapali Homes Pvt. Ltd; For five star Hotel, at Ranchi with Department of Tourism.**

It has been apprised that the Co. has not been submitted their formal proposal. Co. has been directed to submit it to the respective department, at earliest.

4. **CHL Ltd; For Hotel & Service Apartment at Ranchi, with Department of Tourism.**

The representative of the company was absent.

It has been apprised that the Co. has not submitted their detail proposal in the concerned department sofar.

**Note:** S.No.1-4 similar action needed at level of Deptt. of tourism to assess the seriousness, in view of para-1.

5. **M/s Matushri Industry, Mumbai; For Organic Silk Mfg. with Deptt. of Industries.**

The representative of the company was absent.

It has been apprised that, the identification of 5 acres of land is made, and the same is allocated. Co. is capable of investing, as per proposed investment.(Director Handloom and Sericulture + MOU industry must submit final blue print in 90 days and show progress on ground).

Ag-

6. **M/s Videocon Industries Ltd. Mumbai; For Ind./IT Park/SEZ at Ranchi/Saraikela, with Deptt. of Industries.**

(a) The representative of the Co. informed that, 30 acres of land is identified in Ranchi. A DPR has been prepared and being submitted to the Department.

(b) The industry had taken RIADA land in 2000 in Hazaribag, no progress made in last 11 years, it speaks commitment of industry in Jharkhand. MD RIADA must cancel the plot after following due process.

(c) DI must closely monitor monthly progress and unit must submit monthwise activity for March 12 by 30Nov.11 to so seriousness.

[E] Cancellation of MOU on account of non progress, a list of 24 (Twenty four) Companies, whose MOU, has been cancelled, has been kept for information is being approved by the committee (Annexed).

[F] MOU- Actually/ Partially/Fully grounded, a list of 13 (Thirteen) companies, who has signed MOU, established their plant, either applied for JIP-2001 benefits, or availed/decided/under process has been kept, or information for other department, with a view, that if any dues lying with those companies, of any other department, they should act accordingly and intimate the Deptt. of industries, for appropriate action in this regard. Such MOU will stand closed.

[G] Status of companies, who have signed MOU, and their case has been putup with recommendation either for cancellation/rejection/appropriate action etc. were reviewed on 17.09.2011, and following decision has been taken:

1. **M/s Bhusan Steel Ltd.**

For cancellation of MOU, file of the company sent to CS/CM for order. Wait till order/direction is passed.

2. **M/s Sesa Goa Ltd.**

It had been asked from Deptt. of Mines & Geology, whether any mines has been allotted to the Co. or not. Deptt. of Mines informed that, PL. for

700.00 hectares of area in Ankua has been granted to the Co. They have submitted an application for ML of 450.72 hectares of area, for the same, is under process.

- i. If any progress is not made on industrial front, mines must be cancelled, so that it can be allotted to some other Co. with better implementation track record and existing requirements by due process.
- ii. Plant size should be examined critically with respect to iron ore requirement.
- iii. Mining lease not to be given by Deptt. of Mines.
- iv. It has been sold to Vendanta, legal opinion obtained need to be processed in view of queries made by Hon'ble CM.
- v. The deptt. has to examine legal status again in view of fresh representation made by unit.

3. **M/s Feegrade company Pvt. Ltd.**

As per direction given by CMO, file has to be put up with update progress of the Co. for orders. Wait till order/direction is passed. Now progress made sofar, even suitable work site has not been identified. Status of Mines WRD/Energy be obtained on any allocation. Now fresh petition of unit for any benefit be processed.

4. **M/s Ispat Industries Ltd.**

As per direction of CS a letter has been sent to Deptt. of Mines & Geology to take legal action to cancel the mines allotted to the Co. If Co. is willing to surrender it, get it surrendered. Let the deptt. of mines process it promptly.

5. **M/s Chaibasa Steel Pvt. Ltd.**

Recommendation has been made, to cancel the MOU of the Co., in the last meeting held on 22.02.2011. File has been putup for orders accordingly. Wait till order/direction is passed. Director will trace the status of file and find out taking of any resources status from any deptt.

6. **M/s Brami Impex Ltd.**

Decision has been taken to cancel the MOU after adopting all due process. It's balance sheet appear, that it can not support any serious project. Even DPR evaluation by Mecon, recommended several deficiencies.

7. **M/s Adhunik Alloy Corporation Ltd.**

For cancellation of MOU, file has been putup for orders to CS/CM. Wait till order/direction is passed. No progress made since MOU, after review of June10 and onwards. It shows non-seriousness of the unit.

8. **M/s Essel Mining Industries Ltd.**

Co. has been asked to submit uptodate progress report, vide letter no. 1589, dated 14.07.2011, regarding land, water, mines etc. File will be putup after receipt of uptodate progress report. It had purchased land and deptt. of mines is processing file for allocation of mines.

9. **M/s Vini Iron & Steel Udyog Ltd.**

Decision has been taken to cancel the MOU after adopting all due process. Deptt. of mines had to submit status of allotment/cancellation of mines, status of lease deed.

10. **M/s Conti Steel Ltd.**

Co.'s MOU has been extended upto 26.12.2011 vide letter no. 1973 dated 25.08.2011. Review must be made in every 3(Three) months by DI. Although its seriousness is doubtful. The mines deptt. will not allocate/process any matter for mines till final decision on its seriousness is reported.

11. **M/s Jagdamba Fiscal Services Ltd.**

File has been putup for extension of MOU. Approval is not obtained yet. CS directed DI/Secretary industries to process it by analysing balance sheet/Mecon DPR evaluation report etc.

A.

12. **M/s Jupiter Cement Industries.**

Preference must be given to cement projects for mines, it had acquired total land with boundary wall. Capacity extension Govt. reply submitted, DI process in 20days for final approval. Deptt. of mines must expedite process of lime stone mines allocation which has not been finalised since inception of state several cement plants where as grounded in state, deserve priority.

13. **M/s Rungta Mines Ltd. Cement Plant, at Khunda, West Singhbhum.**

Preference must be given to cement projects. The order of CS/CM to be processed by DI in 30days after obtaining status of lime stone allocation.

14. **M/s Jaibalajee Industries Ltd.**

The company may be show caused again for not adhering to MOU.

[H] Status of HPC recommended units/26(Twenty Six) companies:

The recommendation has been made by HPC, for signing MOU, but they have not acted. No interest shown, refuse to reply except following (i) (ii). In view of above following decision taken:

i. Those putup plant on ground MOU may be signed after following due process.

ii. Those willing to sign MOU without commitment of mineral resources may be signed after due process with firm action plan of next 3 years as part of MOU.

iii. Rest who refused to respond deptt's letter no. 290-317 dated 04.02.2011 and not shown any keen interest in last 12months will be as non serious and stand as the recommendation with drawn.

[I] Status of Assocham promoted investor meet proposals Industries, showing interest or submitted proposal on dated 17.03.2011 were reviewed on 17.09.2011 in presence of respective deptt. It has been intimated that such companies neither taken interest nor submitted any proposal to them sofar. Let the respective deptt. be in touch with those, if

Ap-

no progress made, it stand as non existent. The concerned deptt. report progress by December 2011.

[J] All other deptt's sign MOU's with investor must inform the deptt. of Industries DI, so, all proposal may be complied.


The meeting has been ended with thanks to the members by Secretary Industry.

Sd/-  
Chief Secretary  
Jharkhand, Ranchi

**Government of Jharkhand**  
**Department of Industries**

Memo No. 2501 /Ranchi. Dated 03/11/2011  
9/di.ind(MOU)samiksha baithak-23/2010

Copy to: Addl. Chief Secretary, Mines and Geology/Principal Secretary, Deptt.of Forest and Environment/Principal Secretary, Water Resource Department/Principal Secretary, Energy Deptt./Principal Secretary, Revenue and Land Reforms Deptt./Secretary Road Construction Deptt./Secretary, Jharkhand State Electricity Board/Dy. Secretary Chief Secretary office, Jharkhand, Ranchi or information and necessary action.

  
(A.P.Singh)  
Secretary Industry